

**From:** Ferris, Scott  
**Sent:** Saturday, February 13, 2021 1:30 PM  
**To:** T1 <[t1@cityofberkeley.info](mailto:t1@cityofberkeley.info)>  
**Subject:** T1 Update

T1 Update

The Pier- Ferry and Berkeley Marina Area Specific planning studies are in full swing. Both planning studies have completed their first round of focus groups and community meetings. The slide decks and public comments can be found at the following two sites:

<https://www.cityofberkeley.info/parks/pier/>

<https://www.cityofberkeley.info/BMASP/>

While you're on the BMASP site, please fill out the questionnaire.

Next stop for public process is the Tuesday, February 16 City Council Work Session starting at 6 PM (see link below)

Attached above is an image of the South Cove docks during the January 26<sup>th</sup> storm. The good news is that the new South Cove docks and ramps survived with little damage. Unfortunately, many of the aging docks and pilings in the Marina did not fare as well. Storm damage tally included 4 broken pilings (see image below), 2 broken fingers on D/E, 2 broken dock sections, 8 broken cleats, 2 damaged and 1 sunk boat and numerous dock box issues.



#### **T-1 Phase 1 Project Updates-**

Live Oak Community Center and the Adult Mental Health Facility are essentially complete. Staff are starting to move back into both facilities. We will schedule Ribbon Cutting Ceremonies for as soon as it's safe to gather in groups.

San Pablo Park 2-5, 5-12 and Tennis courts- The majority of infrastructure work is complete. We are waiting for the signature element of the 5-12 play structure, as it is stuck in a container at the Port of Oakland, before we are able to apply the pour in place surfacing. Additionally, we will be working on the surfaces of the tennis and basketball courts as the weather gets better. **Complete end of April**

Rose Garden Pergola, Pathways, Walls, Tennis Courts and ADA – With much of the grading , ADA (From Euclid, through Codornices, the tunnel and the practice tennis court) and retaining walls work complete, the contractor is moving forward with rebuilding the Pergola. It's very exciting to watch its rebirth since it was red tagged in 2013. **Complete end of April.**

Marina Streets: University, Spinnaker and Marina – **Currently Bidding- Complete by 12-21**

King Park Playground – **Currently Bidding- Complete Summer 2021** (not T1 funded)

### **T-1 Phase 2 Projects**

Phase 2A projects will get started once the Phase 2a bonds are **sold at the end of May 2021**

For a complete list of projects, please see the following site and go to the 12-15-2020 report on page 39-41

<https://www.cityofberkeley.info/MeasureT1Updates.aspx>

### **Upcoming Public Meetings**

February 16 Berkeley Pier- Ferry Discussion – City Council Work Session- 6PM  
Zoom: <https://us02web.zoom.us/j/82670306267>

February 18 John Hinkle Park Meeting, 6:30-8:00 PM  
Zoom: <https://zoom.us/j/99710129120>  
Phone: +16699006833,,99710129120#

February 24 Remillard Park Maintenance Meeting (not T1 related), 6:30-8:00PM  
Zoom: <https://zoom.us/j/96625955701>  
Phone: +16699006833,,96625955701#

March 4 Ohlone Park - Milvia St. Meeting 6:30 – 8:00 PM  
Zoom: <https://zoom.us/j/99595288548>  
Phone: +16699006833,,99595288548#

March 12 Capital Projects Report- Budget and Finance Committee- 10AM -12Noon – See City Council web page for Zoom link

March 16 Capital Projects Report – City Council Work Session- 6PM – See City Council web page for Zoom Link